

Town of Ipswich
ATHLETIC FIELD STUDY COMMITTEE
Ipswich Town Hall, Planning Conference Room @ 7:00pm
Tuesday July 26, 2016

Minutes

Attendees: Hugh O'Flynn, John Galanis, Chuck King, Jeff Putur, Judy Field, Kerrie Bates, Ken Swenson

Absent: Scott Levasseur, Jim Restuccia

1. Citizens Inquiries: None
2. Minutes from April 26, 2016 & June 28, 2016 approved unanimously
3. Progress on IHS Stadium Project- Project Status
 - a. Phase 1 construction) playing field, scoreboard, high jump area, long jump pits, track timing and storage sheds started in May 23, 2016. All subsurface work on the field is complete and the turf installation will start this week. The project is on schedule for a planned completion on Sept 1 (school can use the facility).
4. Payne Grant Application for this year
 - a. The Payne committee granted \$150K for the use of phase 2 only (proposed building at the IHS stadium).
5. New School Project & Impact on Athletic Fields
 - a. No Changes from last meeting. There is still a move to seek alternative building sites for the new grammar school. Currently, only Bialek Park & the existing Winthrop School properties are under consideration of the public owned properties.
6. Revision of AFSC Report to the Selectmen- no report provided.
 - a. Collecting data from various users- what's left- Track down New England Flag football
7. Next Meeting: Tuesday Sept 27. 2016